EXTENSION OF TIME PROPOSAL

1	Name of work	Deleing of Borewell & Installation of Motor, Pump & other accessories in Ward no: 8. Kodigehalli.
2	Amount of Work Portion	10,96,092 /-
3	Estimated Cost	12.00 lakh
4	Name of contractor	Sanjay Reddy. H.J
5	Agreement No.	20/16-17
6	No. and date under which work order issued	20/16-17, Date: 12-01-17
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	12-04-2017
9	Date of receipt of application in the sub division office	12-04-2017
10	Extension granted if any	NO
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	264 Days.
15	Date of recommending time limit applied for	12-04-2017
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to UGD work has been going on all over Ward.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

W.O.S

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Chief Engineer

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92